

KERB AND CHANNEL OR FOOTPATH POUR – CIVIL WORKS

SUBDIVISION FILE NUMBER	
DATE OF INSPECTION	
PERSONS PRESENT AT INSPECTION	
LOCATION/STAGE/SECTION	

CHECKLIST ITEMS	CHECK COMPLETED			COMMENTS
	YES	NO	NOT REQUIRED	
Construction/expansion joints at correct spacing.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Depth of construction joints sufficient.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Dowelling included.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Expansion joints are dowelled and greased and reinforcement cut.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Check that service pits are at the correct levels.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Check that the required tactile markers have been installed.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Check that the expansion joints are provided in accordance with the relevant standard drawing.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Consent to proceed to next stage	<input type="checkbox"/>	<input type="checkbox"/>		

ADDITIONAL COMMENTS

COUNCIL REPRESENTATIVE NAME	
COUNCIL REPRESENTATIVE SIGNATURE	
DEVELOPER REPRESENTATIVE NAME	
DEVELOPER REPRESENTATIVE SIGNATURE	