

CONSTRUCTION ENGINEER'S CHECKLIST #D5 – REQUEST FOR ACCEPTANCE OF WORKS INSPECTION

DEVELOPMENT TITLE		STAGE	
PLANNING PERMIT NUMBER		DEVELOPER'S REPRESENTATIVE	
CHECKLIST #D5			
THE FOLLOWING ITEMS HAVE BEEN COMPLETED		Y / N / NA OR COMMENT	CONSTRUCTION ENGINEER'S INITIALS
Are all road construction works complete?			
Are signs in place in accordance with the approval plans?			
Is linemarking complete?			
Are all drainage works complete, clean and ready for inspection?			
Are fencing works complete if required?			
Have pump stations been commissioned or are ready to be commissioned at the Acceptance of Works inspection? (Note that O&M manuals are to be provided one week prior to commissioning, draft manuals are acceptable).			
Are footpaths and kerb crossings complete?			
Are nature strips reinstated and in a tidy manner?			
Are all earthworks at the site completed?			
Have fire hydrants and fire plugs been installed and marked in accordance with fire authority's requirements?			
Are erosion protection works complete?			
Are litter traps complete?			
Is street lighting complete?			
Is landscaping complete?			
Have streets been swept?			
Have installation dates for any major traffic control items been provided to Council?			

All construction works should be complete prior to calling for an Acceptance of Works inspection. Any outstanding works should be noted below:

An Acceptance of Works inspection is requested of Council. Proposed date and time: _____

Signed _____

Dated _____