

FOOTPATH PRE-POUR INSPECTION – CIVIL WORKS

SUBDIVISION FILE NUMBER	
DATE OF INSPECTION	
PERSONS PRESENT AT INSPECTION	
LOCATION/STAGE/SECTION	

CHECKLIST ITEMS	CHECKS COMPLETED			COMMENTS
	YES	NO	NOT REQUIRED	
Where matching with existing footpath check level, alignment, condition and rectify as necessary.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Boxing in place and at correct level.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Bedding is compacted and to thickness as specified in the endorsed plan.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement is in and sitting on chairs.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Expansion joints located, prepared and dowelled satisfactorily.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
House drain, services and required conduits are in place.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Consent to proceed to next stage	<input type="checkbox"/>	<input type="checkbox"/>		

ADDITIONAL COMMENTS

COUNCIL REPRESENTATIVE NAME	
COUNCIL REPRESENTATIVE SIGNATURE	
DEVELOPER REPRESENTATIVE NAME	
DEVELOPER REPRESENTATIVE SIGNATURE	